



Safety Tailgate Meeting | Week of May 14th, 2018

Project Name: _____

Job Number: _____

☐ Sheet Metal ☐ Piping ☐ Plumbing ☐ Start-Up

GF/Foremen: _____

Discussion Leader: _____

Date of Meeting: _____

Ground Fault Circuit Interrupters

A Ground Fault Circuit Interrupter (GFCI) is an over-current protection device that instantaneously de-energizes an electrical circuit to protect personnel from electric shock. Electricity can be safe when properly respected. A large percentage of electrical accidents are caused from using improperly grounded temporary electrical systems or damaged power tools and extension cords on the jobsite.

- Ground Fault Circuit Interrupters (GFCIs) are a simple means to achieve protection from electrical shock hazards and will help to minimize some dangerous situations. However, keep in mind that GFCIs are not foolproof, and under wet conditions, they are not always effective.
- If a worker is standing on a damp floor using a power tool with a damaged cord and it comes into contact with either the hot or neutral wire, he or she will become the easiest path to ground. The current will flow through the worker to the ground.
- GFCIs prevents some electrocutions by detecting a difference in the amount of current flowing between the source of electricity and the tool. When a difference in current of 5 *milliamps* or more is detected, the GFIC trips the circuit in as little as 1/40 of a second, automatically shutting off the circuit.
- Most power tool receptacles are designed to trip at around 15 amps. But death from electrical shock can occur between 70 to 100 milliamps.
- Inspect GFCI protected circuits regularly, because, like any man made device, they could fail.

Safety Comments/Suggestions for this Project: _____

Print Name & Clock #	Print Name & Clock #	Print Name & Clock #
1 _____	7 _____	13 _____
2 _____	8 _____	14 _____
3 _____	9 _____	15 _____
4 _____	10 _____	16 _____
5 _____	11 _____	17 _____
6 _____	12 _____	18 _____

Foreman's Name & Clock #: _____

W = Correct Within One Week



Audited by:
Date:

PRE TASK PLAN

Project Name: _____

Job Number: _____

Sheet Metal Piping Plumbing Service

GF/Foreman: _____

Pre-Task Plan Prepared By: _____

Date: _____

Project Safety Contact: _____

Safety Contact Phone Number: _____

1. Required PPE	Hazards	Safe Plan of Action (SPA)
Hard hat Face shield Goggles Safety glasses Goggles	Material Handling	Inspected movement path Floor Plating (pinch / back) Awkward size/shape/CG Laydown area established Identified moving equipment Hand protection required Hand / body positions to avoid injury Spotter Debris Removal plan Wheels Chocked
Gloves: Leather Kevlar / Cut resistant Solvent Acid Arm sleeves Fire resistant		
Boots Steel - toe Toe covers	Slips, Trips, Falls	Inspect for trip / slip hazards Tools & material properly stored Area clean / clear of debris Electrical / emergency equipment clear Hazards marked
Ear Plugs / Ear muffs Safety Vest Chemical Resistant suit / apron / tyvek suit Respirator Fire Resistant	Hand & Power Tools	Reviewed safety requirements GFCI in use Routed cord overhead or taped / barricaded Guarding OK Identified PPE required Inspected electrical cord Inspected condition
2. Fall Protection Ladder inspection completed Retractable Device Required Inspected Fall Protection Equipment Shock Absorbing Lanyard Required Horizontal Lifeline System Required Anchorage Point Identified Fall Clearance Distance Adequate Fall Rescue / Retrieval Plan Set Up	Chemical Hazards	Area inspected for potential chemical hazard Identify PPE for highest recognized hazard (see left side) Reviewed Decon / Disposal or storage procedures Reviewed contingency plan and equipment is on hand MSDS Sheet available
	Non-Electrical Hot Work	Fire Extinguishers Combustible material removed / protected Fire watch Adequate ventilation Install weld / spark screens
	Crane or other Lifting Equipment	Lifting / Rigging equipment inspected Overhead utility clearance verified Tag lines in use Signalman assigned Areas barricaded
3. Task Specific Work Plans Lifting Plan (required for greater than 50 lbs.) Floor / Wall penetrations Lock Out / Tag Out Procedures	Barricades	Yellow (Caution) Barricade tape Rigid barricade required / secured to floor Barricade signage Travel paths barricaded / cones to protect foot traffic Red (Danger) Barricade tape (label barricade) Emergency egress clearly marked
	Weather	Review plans for weather including heat / wind / moisture Cool down periods Sun Screen Heat Stress symptoms Liquids available
4. Required Work Permits Hot Work (Non-Electrical) Confined Space Excavation Energized Electrical Work (EEW) Critical Lift (Crane) Scaffolds	Crew Congestion or Impact to occupants	Public Protection, Explain: Inspected areas for potential impacts to other crews / customers Coordinated with adjacent work supervisor / customer Traffic barricades
	Safety Huddle Topics:	<input type="checkbox"/> Monday: _____ <input type="checkbox"/> Tuesday: _____ <input type="checkbox"/> Wednesday: _____ <input type="checkbox"/> Thursday: _____ <input type="checkbox"/> Friday: _____
Construction Activity (In Sequence)	Hazards Identified	Corrective Actions Taken
Crew Sign-in (PLEASE PRINT NAME & Clock Number):		
1. _____	6. _____	11. _____
2. _____	7. _____	12. _____
3. _____	8. _____	13. _____
4. _____	9. _____	14. _____
5. _____	10. _____	15. _____
Daily Initials:		
Monday	_____	
Tuesday	_____	
Wednesday	_____	
Thursday	_____	
Friday	_____	

IF WORK CONDITIONS CHANGE, PRE-TASK PLAN NEEDS TO BE UPDATED ASAP